

2018 Bond Construction Program Update

April 16, 2019

Architectural/Engineering Firms

- All eight (8) firms are under contract
- All firms will complete their site visits this week
- All firms have received JPS fixtures and products standards
- All firms will provide cost estimates of projects assigned - April 29 and begin design work on smaller Projects



BCP-Phase I School Projects & Locations

High Schools	Middle Schools	Elementary Schools	Athletic Fields & Other Projects
<ul style="list-style-type: none"> *Callaway *Forest Hill *Jim Hill Lanier Murrah *Provine *Wingfield CDC CCAS 	<ul style="list-style-type: none"> *Bailey Hardy 	<ul style="list-style-type: none"> *Boyd Green *Wilkins *Van Winkle 	<ul style="list-style-type: none"> Hughes North Field South Field Softball and Baseball Complex ROTC Performing Arts Center



***Represents remaining CAP Schools (46 schools have been cleared of 55)**

Sample Listing of School Projects in Phase I

- Restroom Renovations
- Bleacher repairs (gymnasiums)
- Upgrade Heating, Ventilation, and Air Conditioning Systems
- Upgrade Exterior and Interior Lighting
- Repair or Resurface Parking Lots
- Electrical Upgrades
- Building Entry Façade Upgrades
- Repair and Widen Pedestrian Walkways

Please note that during construction, adjustments may take place due to latent conditions, availability of materials, and industry market changes and increases.



2018 Bond Construction Phase I and II Timelines

- Facilities anticipates Phase I construction project signs will be erected on or before May 10, 2019.
- Facilities anticipates Phase I construction projects will begin on or before May 20, 2019.
- Phase I and Phase II will merge during this calendar year due to larger heating/cooling and roofing projects that will carry over to 2020.
- Phase III will begin January 2021.



2018 Bond Construction Program Update 4.16.19

Thank you



**We Welcome Any
Questions**